

GSTIN : 06DFKPS6434A1ZG



TAX INVOICE



099994-43536

THE CLEAN WATER PROOFERS

Specialist In.: Terrace Garden (High Technology), Basement, Brick-Bat-Coba
Expansion Joint, Swimming Pool, Water Tank, Industrall Roof, Drains, PU Coating,B.O.: Rising, APP, TPO, HDPE Membranes, Apoxy Flooring & Civil Works etc. H.O.:
E-5/70, Ground Floor Ward No.1,
Sec.16, Rohini, New Delhi. E- Mail : tcwaterproofing@gmail.com Puthar, Panipat
Web.: www.tc-waterproofing.com (Haryana)-132107M/s. SHIVAM CONSTRUCTIONS
54/8, KAMBAL WALA BAGH, JANSATH ROAD, MUZAFARPUR
UTTAR PRADESH
Party GSTIN. 09ADWFS8434K171 State UTTAR PRADESHBill No. **91**Dated. 01/12/2025

S.No.	HSN Code	Particulars	Total Area (Sq. Ft./Mtr.)	Rate	Amount Rs. P.
①	995453	<u>WATER PROOFING WORK:-</u> <u>of Three Water Tanks</u>	<u>12861 sqft</u>	<u>45/-</u> <u>persqft</u>	<u>5,78,745/-</u>

TOTAL VALUE IN WORDS Rs. Six Lakh Eighty Two Thousand
Nine Hundred Nineteen onlyBANK DETAILS :
AXIS BANK LTD., G.T. ROAD, PANIPAT
A/C No.: 913020015880708
IFSC : UTIB0000240

TAXABLE VALUE	<u>5,78,745/-</u>
CGST @ <u>9%</u>	<u>52,087.05/-</u>
SGST @ <u>9%</u>	<u>52,087.05/-</u>
IGST @ <u>18%</u>	<u>1,04,174.1/-</u>
Round Off	
GRAND TOTAL	<u>6,82,919.1/-</u>

WHETHER TAX IS PAYABLE ON REVERSE CHARGE BASIS : YES/NO

E.&O.E

Note : if the Payment is not made within 7 days then
interest will be charged @ 24% per annum.

For THE CLEAN WATER PROOFERS

Auth. Sign.
[Signature]

Prop.



THE CLEAN WATERPROOFERS

CONTRACTOR ! ENGINEERS ! WATERPROOFING

Email- tcwaterproofing@gmail.com , Website:- www.thecleanwaterproofing.com

Add.:- E2/81,Sec.-16,Rohini, New Delhi & Ward No.1, Puthar, Panipat, Haryana -132107

08-05-2026

To,
HR / Project Department
Indian Oil Corporation Limited
Panipat Refinery

Subject: Complaint Regarding Payment Not Release last Seven Months by Contractor M/S Shivam Construction for Waterproofing Work of Clearfy Tank at 2G Ethanol Project, IOCL Refinery Panipat

Respected Sir,

1. I am Jagbir Singh Prop. of THE CLEAN Waterproofers Mob -9999443536,Add. Ward No. - 1 Puthar , Panipat ,Haryana.
2. I worked as a waterproofing contractor under contractor M/s SHIVAM CONSTRUCTION at 2- G Ethanol Project IOCL Panipat Refinery project.
3. That as per requirement, I submitted the said quotation to M/s SHIVAM CONSTRUCTION office at 2-G Ethanol Project , IOCL Panipat Refinery project for Clarify Tank waterproofing and has accepted the said quotation, above said addressees had issued the Work Order to me , dated 12.08.2025 through whatsapp and hard copy.
4. That initially, M/s SHIVAM CONSTRUCTION had released an advance amount of Rs.50000/- (Fifty Thousand) Rupees dated on 26-08-2025 through online transfer in my bank account and were asked to complete the work as quickly as possible . After that I soon started the working on your site. After 35-40 days against which I

completed the work and raised

- **Bill No. 91 dated on 01-12-2025 amounting to Rs.682919/-,**

(Partly Payment not released till now date).

5. That I have received partly payment which partly payment he has made belatedly of the said work to I have received amounting to **Rs. 374500/-** only through online (26-08-2025 to 06-01-2026) with assurance for making the balance payment in near future, but as per work billing, I had done the work of amounting to **Rs. 682919/-** i.e. completing water tank waterproofing work area of mention above bill ,
6. The waterproofing work assigned to me has already been completed, but my payment amounting to **Rs. 308419** is still pending. Despite repeated requests and follow-ups, the contractor is not releasing my payment.

Due to this delay, I am facing serious financial problems and labour payment issues.

Therefore, I Humbly request you to kindly look into the matter and help in resolving the payment issue at the earliest.

Details:

1. Contractor Name: - Shivam Construction
2. Work Details: - Clarify Tank Waterproofing Work
3. Work Location: - 2-G ETHANOL PROJECT, IOCL Panipat Refinery
4. Pending Amount: - **Rs. 308419**
5. Work Completion Date:- 01-10-25

Attached documents:

1. Work order / bills
2. Site photos
3. Invoice copies
4. Communication proof

Thanking You,

For THE CLEAN Waterproofer's

For THE CLEAN WATER-PROOFER'S
G. Bansal
Prop.

Name: - Jagbir Singh
Mobile:- 9999443536



SHIVAM CONSTRUCTIONS

CONTRACTORS & ENGINEERS

Regd. Office : 54/8, Kambal Wala Bagh, Jansath Road, Muzaffarnagar - 251001 (U.P.)
0131-2661066, +91-9458533066, +91-9319575539 ✉ shivamconstructions15@gmail.com

To,

Date - 12.08.2025

The Clean Waterproofers
Ward No. 1, Puthar,
Panipat H.R. - 132107
GSTIN:- 06DFKPS6434A1ZG

Subject: - Work order for waterproofing work of clarifier tank

Dear Sir,

We are glade to inform you that after studying your quotation we have finalized your rate for the waterproofing work of clarifier tank @ Rs. 45/-.

Note:-

1. Above mentioned rate shall have be GST extra @ 18%.
2. T.D.S. will be deducted as per government norms.
3. Material storage, water & electricity will be provided by us.

Payment Terms:-

1. 30 % after reaching material at site.
2. 30 % after completion of 50%-60% of work.
3. 30 % after completion of 100% of work.
4. 10% after 15 days of completion of work.

Thanks & Regards,

For Shivam Constructions



12/08/25
Auth. Sign.











CINNO: MUZ/0016689
GSTIN: 09ADWFS8434K1Z1

TO

DATE : 08.09.2025

THE SECURITY IN - CHARGE, N

2G ETHANOL PROJECT,

PANIPAT HARYANA

THROUGH:- IOCL

SUBJECT : ENTRY/EXIT PERMISSION FOR STAFF & LABOUR TO ATTEND THE SITE

2GETHANOL PROJECT INCLUDING SUNDAY/HOLIDAY/NIGHT.

W.O.NO : 70480187 DATE 05.11.2024.

NAME OF WORK : CIVIL WORK FOR INSTALLATION OF SUPPLEMENTARY FACILITIES FOR

SUSTAINABLE OPERATION OF 2G ETHANOL PLANT

: 08.09.2025 TO 30.09.2025


DEAR SIR, YOU ARE REQUESTED TO KINDLY ISSUE THE ENTRY/EXIT PERMISSION FOR (12) WORKMAN TO ATTEND THE SITE 2G PROJECT INCLUDING

SUNDAT/HOLIDAY/NIGHT TO EXECUTE THE DETAILS ARE GIVEN BELOW.

S.NO	NAME	DESIGATION	AADHAR NO.
1	SHUBHAM	Safty Supervisor	889038789959
2	RAVINDER	PAINTER	417907895246
3	JAGBIR SINGH	SUPERVISOR	238476332626
4	SAHIL	PAINTER	860369148534
5	AJAY	HELPER	735051667968
6	SANJEEV KUMAR	SUPERVISOR	322681891596
7	SUSHIL KUMAR	FITTER	371538809054
8	DEEPAK	HELPER	655134657268
9	SALEEM	FITTER	737581129684
10	NITIN	PAINTER	962462952904
11	SHABHIR	HELPER	295578516044
12	SANDEEP KUMAR	PAINTER	576126962040

THANKYOU,

YOUR'S FAITHFULLY



waited for 15 days only
upto 24/09/2025
ASO
अमन कटियार
Aman Katiyar
CLE
परीपत रिफाइनरी (आई.ओ.सी.एल.) 132140
Panipat Refinery (I.O.C.L.) 132140